

Procurements in excess of €10m during year ended 2020.

| Project Details | |
|---|--|
| Year: | 2020 |
| Parent Department: | Carlow County Council |
| Name of Contracting Body: | Carlow County Council |
| Name of Project/Description: | 63 Unit Turnkey Housing Development at Carrigbrook, Tullow Road, Carlow. |
| Procurement Details | |
| Advertisement Date: | 21st February 2017 |
| Tender Advertised in: | EOI Carlow Nationalist & Website |
| Awarded to: | Miltown New Homes Ltd. |
| Contract Price: | €13,141,591 |
| Progress | |
| Start Date: | Q3 2017 |
| Expected Date of Completion per Contract: | Q4 2021 |
| Spend in Year under Review: | €4,589,126.96 |
| Cumulative Spend to End of Year: | €7,092,287.12 |
| Projected Final Cost: | €13,141,591 |
| Value of Contract Variations: | Unknown |
| Date of Completion: | Q4 2021 |
| Outputs | |
| Expected Output on Completion: | 63 Houses |
| Output Achieved to date: | 34 Units Complete |

Procurements in excess of €10m during year ended 2020.

| Project Details | |
|---|---|
| Year: | 2020 |
| Parent Department: | Carlow County Council |
| Name of Contracting Body: | Carlow County Council- Co -Operative Housing Ireland, AHB ,CALF Project |
| Name of Project/Description: | 47 Units at Rivercourt, Carlow |
| Procurement Details | |
| Advertisement Date: | N/A |
| Tender Advertised in: | N/A |
| Awarded to: | Leamore Construction Ltd |
| Contract Price: | €10,010,000 |
| Progress | |
| Start Date: | Q3 2018 |
| Expected Date of Completion per Contract: | Q3 2021 |
| Spend in Year under Review: | €1,389,600 |
| Cumulative Spend to End of Year: | €1,389,600 |
| Projected Final Cost: | €10,010,000 |
| Value of Contract Variations: | Unknown |
| Date of Completion: | Q3 2021 |
| Outputs | |
| Expected Output on Completion: | 47 Social Houses |
| Output Achieved to date: | 28 Social Houses |