

**Procurements in excess of €10m during year ended 2022.**

<b>Project Details</b>	
Year:	2022
Parent Department:	Carlow County Council
Name of Contracting Body:	Carlow County Council- TUATH AHB ,CALF Project
Name of Project/Description:	63 Units at Brownseshill, Carlow
<b>Procurement Details</b>	
Advertisement Date:	N/A
Tender Advertised in:	N/A
Awarded to:	Nesselside Builders Ltd.
Contract Price:	€13,981,813( CALF €1,398,181)
<b>Progress</b>	
Start Date:	Q2 2019
Expected Date of Completion per Contract:	Q2 2022
Spend in Year under Review:	€684,621
Cumulative Spend to End of Year:	€1,398,181
Projected Final Cost:	€13,981,813
Value of Contract Variations:	Unknown
Date of Completion:	Q2 2022
<b>Outputs</b>	
Expected Output on Completion:	63 Social Houses
Output Achieved to date:	63 Units Complete