

Procurements in excess of €10m during year ended 2021.

Project Details	
Year:	2021
Parent Department:	Carlow County Council
Name of Contracting Body:	Carlow County Council- Co -Operative Housing Ireland, AHB ,CALF Project
Name of Project/Description:	47 Units at Rivercourt, Carlow
Procurement Details	
Advertisement Date:	N/A
Tender Advertised in:	N/A
Awarded to:	Leamore Construction Ltd
Contract Price:	€10,236,477 (CALF €2,367,825)
Progress	
Start Date:	Q3 2018
Expected Date of Completion per Contract:	Q1 2022
Spend in Year under Review:	€1,389,600
Cumulative Spend to End of Year:	€2,367,825
Projected Final Cost:	€10,236,477
Value of Contract Variations:	Unknown
Date of Completion:	Q1 2022
Outputs	
Expected Output on Completion:	47 Social Houses
Output Achieved to date:	28 Units Complete

Procurements in excess of €10m during year ended 2021.

Project Details	
Year:	2021
Parent Department:	Carlow County Council
Name of Contracting Body:	Carlow County Council- Co -Operative Housing Ireland, AHB ,CALF Project
Name of Project/Description:	57 Units at Ballickmoyler Road, Carlow
Procurement Details	
Advertisement Date:	N/A
Tender Advertised in:	N/A
Awarded to:	BHA Construction Ltd
Contract Price:	€11,610,000 (CALF €1,857,600)
Progress	
Start Date:	Q3 2019
Expected Date of Completion per Contract:	Q4 2021
Spend in Year under Review:	€1,857,600
Cumulative Spend to End of Year:	€1,857,600
Projected Final Cost:	€11,610,000
Value of Contract Variations:	Unknown
Date of Completion:	Q4 2021
Outputs	
Expected Output on Completion:	57 Social Houses
Output Achieved to date:	57 Units complete

Procurements in excess of €10m during year ended 2021.

Project Details	
Year:	2021
Parent Department:	Carlow County Council
Name of Contracting Body:	Carlow County Council
Name of Project/Description:	63 Unit Turnkey Housing Development at Carrigbrook, Tullow Road, Carlow.
Procurement Details	
Advertisement Date:	21st February 2017
Tender Advertised in:	Carlow Nationalist & Website
Awarded to:	Miltown New Homes Ltd.
Contract Price:	€13,242,091
Progress	
Start Date:	Q3 2017
Expected Date of Completion per Contract:	Q4 2021
Spend in Year under Review:	€6,106,364
Cumulative Spend to End of Year:	€13,305,485
Projected Final Cost:	€13,307,134
Value of Contract Variations:	Unknown
Date of Completion:	Q4 2021
Outputs	
Expected Output on Completion:	63 Houses
Output Achieved to date:	63 Units Complete

Procurements in excess of €10m during year ended 2021.

Project Details	
Year:	2021
Parent Department:	Carlow County Council
Name of Contracting Body:	Carlow County Council- TUATH AHB ,CALF Project
Name of Project/Description:	63 Units at Brownseshill, Carlow
Procurement Details	
Advertisement Date:	N/A
Tender Advertised in:	N/A
Awarded to:	Nesselside Builders Ltd.
Contract Price:	€13,981,813(CALF €1,398,181)
Progress	
Start Date:	Q2 2019
Expected Date of Completion per Contract:	Q2 2022
Spend in Year under Review:	€713,560
Cumulative Spend to End of Year:	€713,560
Projected Final Cost:	€13,981,813
Value of Contract Variations:	Unknown
Date of Completion:	Q2 2022
Outputs	
Expected Output on Completion:	63 Social Houses
Output Achieved to date:	32 Units Complete